

CPUC Quarterly Meeting
Horizon West Transmission Project Updates

March 20, 2025

Expected in-service dates for HWT's 2024 CAISO TPP projects are 2031

Horizon West CAISO Awarded Projects

Project	Planned CPCN Filing Date	Planned In-service Date	Current In-service Date	In-service Date Change
North Gila-Imperial Valley 500kV Line	September 2025	December 2031	December 2031	N/A
Imperial Valley-North of SONGS 500kV line and North of SONGS Substation	August 2026	December 2031	December 2031	N/A